# 

BIG-D CONSTRUCTION

### **BIG-D CONSTRUCTION MITIGATION OUTLINE**

- Overall circulation
- Construction traffic
- Construction personnel
- Noise, hours, staging & deliveries
- Communication with neighbors
- Duration, sequencing & buffering
- Site fencing & clean-up



### OVERALL CIRCULATION PLAN

- One-way construction traffic
- Visible signage
- Safe pedestrian access
- Full time on-site Traffic Control Manager
- Close coordination with PCMR



### PCMR COORDINATION PRINCIPLES

- Contact between PCMR Parking Manager & Site Traffic Control Manager.
- Delivery adjustments for time of year, time of day, weather & special events. In general:
  - Christmas March:
    - No deliveries between 8:30 10:30 a.m.
    - No deliveries after 3:00 p.m.
  - Shoulder seasons more flexibility



### OVERALL CIRCULATION PLAN




### ESTIMATED CONSTRUCTION TRAFFIC

## Count below represents the estimated PEAK construction activity


- 10 trucks/cars per hour including major deliveries and concrete pours.
- Big-D will command a just-in-time delivery schedule and orchestrate all major deliveries and concrete pours.
- During peak delivery periods, trucks will travel in sets of twos and be staged within the site, NOT on Lowell or Empire.
- Major deliveries will also require street flagging from the Park Avenue stoplight to the site.







#### **MAXIMUM TRUCK SIZE**




WB-65	feet

: 8.00	Lock to Lock Time	: 6.00
8.50	Steering Angle	: 28 40
: 8.00	Articulating Angle	: 70.00
	X XX	:8.50 Steering Angle

Trailer Track : 8.50



### **ELIMINATING CONSTRUCTION TRAFFIC**



## PERSONNEL SHUTTLE – TRAFFIC MITIGATION

 All construction personnel will be shuttled to the site via buses.

No construction personnel allowed to park on Lowell or Empire.

No tolerance policy: Violators will be towed.

- Buses will hold an estimated 30 passengers.
- 6:30 8:30 am shuttles from remote parking locations to site.
- 3:00 5:00 pm end of day shuttles.
- Heaviest worker volume equal to 300 on site / summer months.
- Shuttling eliminates 300 potential vehicles per day to the area.
- Shuttles are included in 10 per hour PEAK count shown earlier.



### MAJOR AREA EVENTS



SKI SEASON MAJOR HOLIDAYS

**Limited deliveries** 



PARK CITY ARTS FESTIVAL

No deliveries



SUNDANCE FILM FESTIVAL

Limited deliveries



### NOISE, HOURS, STAGING & DELIVERIES

#### Park City Codes & Policies

- Noise Will comply with construction noise ordinance.
- Hours of Operation The hours of operation are 7AM to 9PM, Monday thru Saturday, and 9AM to 6PM on Sunday.
- **Staging** Construction vehicle staging will be restricted to the site so as not to block reasonable public and safety vehicle access along the streets and sidewalks.
- Deliveries Deliveries of construction materials and supplies, including concrete, will be regulated as to time (hours of operation) and routing.

### COMMUNICATION WITH NEIGHBORS

- Newsletter | monthly
- · Published access plan
- Website | updated daily
- Limited delivery hours
- Communication Tree



### DURATION, SEQUENCING & BUFFERING

- 4-5 year project duration
- Accelerated construction schedule
- Orderly construction sequence

The **sequencing** concept is preliminary and is expected to change based on final design, City approvals, and other factors that are yet to be determined. However, the goal of providing a finished landscape buffer on site for adjacent properties early on in the construction process is achievable. The required work should be done as quickly as possible to segregate the neighbors from on going construction. Road improvements around the Lowell and Empire switchback and the driveway to Building 1 should be completed including sidewalks, utilities, and public improvements, such as stairs, on a first priority basis.

### CONSTRUCTION BUFFERING



TREASURE HILL PARK CITY, UTAH

### SITE FENCING & CLEAN-UP

- Aesthetically sensitive site fencing
- Secure site
- Full-time "Clean-up" crew on-site & off-site
  - > Dust Control
  - > Truck Wash-Down
  - Gravel Construction Entry
  - > Water Trucks
  - Air Monitoring System





# 

BIG-D CONSTRUCTION